

WHAT'S HAPPENING AT RAYMIE JOHNSON ESTATES? Weekly Update: October 24, 2025

FINISHED WORK

First stack of units has been completed!

- CONTINUING WORK
- Second stack of units getting final touches
- Work continues in third and fourth stacks
- Work on fifth stack of units began
- Apartment parking lot asphalt work and site work continues
- Front entry and office addition continue to be under construction

LOOKING AHEAD

- Monday 10/27: Sixth stack of units starts
 Look for 48-hour notices
- Monday 11/03: Seventh stack starts
- Monday 11/10: Eighth stack starts
 - Look for 2-week notices

NOTES AND REMINDERS

- Find packing supplies in HOU's office (#412).
- Bottled drinking water is available for residents whose units are currently under construction.
- As site work continues, please continue to use caution when entering and exiting the site.
- To find your stack number, reach out to HOU or see reverse side of this flyer for the web link.

YOU'RE INVITED!

 Get away from the construction! Jane McCarthy with Canvas has open office time to discuss concerns or to just take a break.

THREE-WEEK RENOVATION CALENDAR

All Details and Dates are Subject to Change

	M	Т	W	Th	F
	27	28	29	30	31
OCTOBER	• Work begins: sixth apartment stack (03/01): Units 201, 203, 300, 301, 303, 401, 403, 501, 503	 Water service in the cu work hours for the firs 	rrent stack under renovatic t few days.	on may be temporarily unav	ailable during
	3	4	5	6	7
NOVEMBER	• Work begins: seventh apartment stack (05/00): Units Stack 7: 100, 101, 200, 205, 305, 400, 405, 500, 505	 Looking for your stack this flyer for a web link 	number? Reach out to HC	DU or see reverse side of	
	10	11	12	13	14
NOVEMBER	1) Two-week notice		ATIONS -hour Final Notice serves as	s our intent to enter your u	nit in your absence.



WHAT'S HAPPENING AT RAYMIE JOHNSON ESTATES? Weekly Update: October 24, 2025

PACKING AND HANDLING PERSONAL ITEMS AND PETS

- You are responsible for packing smaller items.
- Frerichs will supply boxes and packing materials.
- Contact HOU for:
 - Packing materials before your two-week notice.
 - Packing assistance.
 - Extra temporary storage for packed items.
- Pack items that are on the closet floor.
- Construction personnel will move packed-up items and furniture around in your units as construction takes place.
- Items that are wall-mounted, such as TVs, will be temporarily removed then reinstalled.
- Kitchens and bathrooms will be operable at the end of each renovation day.
- Do not put any items in the Frerichs construction materials dumpster.
 - Your trash may be put in Waste Management dumpsters. See signs for allowed items.
- Pets may stay in your bedroom while crews are working elsewhere in the unit; if necessary, we will provide a pet carrier.
- You are welcome to stay in your unit during renovations, make use of the Community Room spaces, or access some of the area's amenities.

TOWNHOME QUESTIONS AND ANSWERS

- Basements do not need to be cleared out; however, please make the basement bathroom accessible to construction crews.
- Garages will not be renovated.
- You will have garage access during the parking lot renovation; do not drive on the parking lot while it is unpaved.

DAILY SCHEDULE

- Workdays are Mon. to Fri., 7:00am to 3:30pm.
- Crews will NOT enter your home until 8:00am.

FIND YOUR STACK NUMBER!

 Go to "Important Notes and Updates" on the Timeline webpage: www.washingtoncountycda.org/raymiejohnson/raymie-johnson-pg2/

GENERAL APARTMENT RENOVATION STEPS

Refer to the notice posted on your door for your unit's specific sequence.

- Remove vanity and kitchen sink cabinet; replace waterlines, reinstall vanity and kitchen sink to be operable by end of workday.
- Remove vanity and kitchen sink cabinet to finish drywall. Reinstall vanity and kitchen sink to be operable by end of workday. Replace light fixtures and the electrical panel.
- Demo kitchen and bathroom cabinets entirely. Install new kitchen and bathroom cabinets and countertops.
- Remove and replace kitchen and entry flooring with new LVT.
- Remove and replace living room LVT. Install new tub surrounds.
- Remove bathroom flooring and install new toilet.
 Remove and replace carpet throughout rest of the unit.
- Replace toilet accessories, entry door and frame. Replace closet doors.
- Paint throughout. Install new appliances.
- Punchlist (identify any remaining work).

CONTACT AND TEMPORARY OFFICE INFO

Non-Renovation Questions

Shatrya Al Aziz Muhammad, HOU

- 651-383-2590
- salazizmuhammad@housingopportunities.com
- Office: Apartment #412

Renovation Questions

Jesse Bruhn, Project Superintendent, Frerichs Construction

Office: Community Room Kitchen

Shelter Corporation

• Office: Apartment #404

Canvas Health

• Office: Apartment #208

FIND PHOTOS ONLINE!

See the Weekly Flyers on the Timeline page.

